

Hokulani and Konea Towers Air Conditioning

Replacement Project

Bulletin 02 – Notice of Construction

September 02, 2025

NOTE 1: Units are required to be vacant for 4-6 weeks during this work. A small number of units have two phases. Please review the attached schedule and plan your rental strategy accordingly.

To: Owners and Property Managers of Hokulani and Konea Towers

Introduction

The air conditioning replacement project previously introduced in Bulletin 01, dated May 1, 2025, is scheduled to begin construction in Hokulani units on January 12, 2026, and Konea units on January 19, 2026. The project contractor will begin mobilization activities in early December 2025.

The purpose of this bulletin is to provide a description of the project scope, explain design considerations for the replacement system selection, provide the construction schedule, what to expect during construction, and contact information for any questions or concerns.

Why Is the System Being Replaced

The existing air conditioning (AC) system that services all units and common areas in the Hokulani and Konea towers at Honua Kai was installed when the property was developed in 2008/2009. The system is known as a Variable Refrigerant Flow (VRF) system and was manufactured by a Samsung/Trane partnership that has since disbanded, warranties have expired, and replacement parts are no longer readily available.

Our maintenance team has been working hard to source replacement parts and make necessary repairs to keep the system running, but a major upgrade is required to replace the obsolete components and ensure a reliable AC system is in place to meet our ongoing and future requirements. Accordingly, your Board of Directors initiated the AC Replacement Project to replace much of the system with new components.

What Is Being Replaced

The project will replace the rooftop condenser units and the fan coil units and thermostats within each residential unit and the property common areas. The intent of the project is to re-use as much of the existing distribution piping system as possible to limit costs.

Replacement System Selection

In 2023 a comprehensive study was completed by local mechanical engineering firm Notkin Hawaii which reviewed the existing system, investigated several replacement options, and provided professional recommendations for the replacement of the existing VRF system with similar modernized equipment.

As explained in Bulletin 01, the current VRF system utilizes a refrigerant known as R-410A. The United States Environmental Protection Agency (EPA) has issued regulations with the intent of phasing down R-410A refrigerant. A new class of refrigerants known as A2L have been introduced primarily because of their lower global warming potential (GWP).

Within the A2L class of refrigerants, R-32 is specifically suitable for our type of system. The chemistry of R-32 makes it more difficult to handle which in turn requires modifications to distribution lines that were designed for R-410A.

After careful consideration, the Board of Directors has elected to proceed with the installation of replacement equipment that utilizes R-410A refrigerant. This option is a cheaper alternative to possible R-32 options but does come with challenging manufacturing and installation deadline requirements. The EPA requires that R-410A system equipment be manufactured or imported prior to January 1, 2026, and installed by January 1, 2027 (U.S. EPA, 2024).

Installation Contractor & Equipment Manufacturer

Following a competitive bidding process, the Board of Directors has selected Castaway Construction and Restoration (herein referred to as “Castaway”) as the General Contractor for the project. Castaway is a Hawaii-based contractor with a strong Maui-based presence and on-island workforce.

Castaway will be installing replacement equipment manufactured by LG. Castaway’s installers will be licensed by LG for the installation work and LG is providing a 10-year warranty on the replacement equipment.

Vacating Units

UNITS MUST BE VACANT DURING THE CONSTRUCTION PERIOD IDENTIFIED IN THE CONSTRUCTION SCHEDULE FOR EACH SPECIFIC UNIT.

The air conditioning system will be inoperative 24 hours per day for the period of construction for each unit. Accordingly, owners and property managers must plan accordingly and ensure units are not rented or occupied in any way during this period. **Units will not be accessible during the construction period.**

Work Inside Units

Work inside the units will involve the replacement of the existing fan coil units and thermostats. Depending on the size of your unit, between one and three fan coil units require replacement.

Castaway will be installing floor and dust protection in each unit. The work will involve the temporary removal and replacement of existing access panel(s), sections of the ceilings, and the existing fan coil unit(s). Restored ceilings will be painted to match the existing ceiling.

Please note that the existing distribution system may require replacement in some localized sections due to inadequate existing conditions. In these cases, additional sections of the ceiling or walls may require temporary removal. Should these conditions arise, the ceiling and wall sections will be replaced, and painted to match.

Disruptions & Noise Considerations

The work will require the installation of new anchors for the new fan coil units. Installation of these anchors will require the use of a hammer drill that will produce short periods of noise that may reverberate across above, below, and into neighboring units. This noise is not anticipated for significant lengths of time.

Neighboring units may also be disrupted by general construction noise from the unit under active construction.

Castaway will need to move manpower, equipment, and materials in the elevators, through the hallways, and into and out of the units. This will mean that a unit subject to work will share a hallway with other units that may be occupied. Guests in these units will notice flooring protection along routes of travel and may pass workers transporting tools and equipment along their route of travel.

In addition to work inside the units, Castaway will be replacing the air conditioning equipment that is located on the rooftop of Hokulani and Konea Towers. This work will require the use of a crane that will be set up in various locations around each building for the duration of the project. The staging of the crane locations will be coordinated with Honua Kai Management with the intent of minimizing guest inconvenience.

Owners and property managers are responsible for planning their rental strategies accordingly and making accommodations for their guests in consideration of these disruptions.

Future bulletins will provide additional details about the exact areas of work and a breakdown of what to expect during each day of construction in your unit.

Unit Construction Schedule

Hokulani: In-unit work begins **January 12, 2026**

Konea: In-unit work begins **January 19, 2026**

Castaway will begin mobilizing to Honua Kai in early December 2025. Equipment installation activities are scheduled for completion in late 2026. Demobilization and site touch-up activities may continue into early 2027.

Work will occur daily on weekdays from 8:00am to 5:00pm (quiet work such as set-up and room protections may start as early as 7:00 am). Weekend work is permitted per the associated agreement with Castaway, but weekend work is only anticipated in the event that catch-up work is required to maintain the project schedule.

Castaway will not be working on the following holidays:

- January 1, 2026 - New Year's Day
- February 16, 2026 - President's Day
- May 25, 2026 - Memorial Day
- June 11, 2026 - Kamehameha Day
- July 3, 2026 - Independence Day (observed)
- September 6, 2026 - Labor Day
- November 11, 2026 - Veterans Day
- November 26, 2026 - Thanksgiving Day
- November 27, 2026 - Day After Thanksgiving
- December 25, 2026 - Christmas Day

A detailed schedule for Hokulani units is provided as **Attachment A**.

A detailed schedule for Konea units is provided as **Attachment B**.

Please note that the sequencing of the project is governed by the location of the rooftop condenser that provides cooling fluid to the fan coil units that are located within each residential unit. The condensers will be replaced in order of their location on the roof of each of the towers. The cranes that will be used to lift the equipment need to make their way around the towers as the project progresses. Accordingly, the project team cannot accommodate requests for schedule adjustments due to individual circumstances.

The number of construction days for each unit is governed by the number of residential units that are serviced by the same rooftop condenser and the volume of interior fan coil units which can be removed and replaced per week. For this reason, the construction period varies by unit. Every residential unit that is serviced by the same condenser will have no air conditioning until all fan coils units in each residential unit serviced by the same condenser are replaced, the new condenser is installed, and the system is tested and returned to service.

The handover date for each residential unit falls on a Sunday, allowing the project team the weekend to complete touch-ups, should they be required. Owners will be notified if Castaway completes a grouping of units ahead of schedule.

Two-Phase Units

The following units have two phases of work. In some units, the phases overlap, in others, the phases are separated. Please review the schedule carefully and note the two phases of work accordingly:

Hokulani: 550, 650, 922, 934

Konea: 601, 701, 1025, 1029

Potential Schedule Modifications

The project team is working hard to plan for every detail of this challenging project. However, please remember that there may be unforeseen conditions that require modifications to the project schedule. We do not anticipate this situation often, but we want all owners and property managers to be aware of the possibility that we may need to deviate from the planned schedule and workflow to deal with conditions that are not evident until Castaway begins work.

Townhall Meeting

A series of townhall meetings is being planned to provide information to owners and property managers regarding the project. These townhall meetings will be conducted in groups of units, generally in chronological order of planned construction dates. The townhall meetings will be conducted via Zoom. Please be on the lookout for your townhall meeting date in future bulletins.

Additional Information

Additional bulletins will be provided as we draw closer to the construction phase. These bulletins will become more detailed in nature and will include information about specific work areas, protective measures for residential units, and responsibilities of owners and property managers. Rest assured that you will have ample opportunity to have specific questions answered well before construction begins in your unit.

Thank you for your understanding as we work to maintain and upgrade the property and embark on this important project. Thank you for being part of the Honua Kai Community.

Project Contact

Please direct questions to Jamie Opunui, Project Coordinator, with the Honua Kai Management team via email at jopunui@hkcamaui.com. Ms. Opunui will direct your questions to the applicable project team member for a response.

References

U.S. Environmental Protection Agency (EPA), *Phasedown of Hydrofluorocarbons: Restrictions on the Use of HFCs Under the AIM Act in Variable Refrigerant Flow Air Conditioning Subsector*. A Rule by the Environmental Protection Agency on 12/12/2024.

URL: <https://www.federalregister.gov/documents/2024/12/12/2024-29243/phasedown-of-hydrofluorocarbons-restrictions-on-the-use-of-hfcs-under-the-aim-act-in-variable>

Attachment A

Unit Construction Schedule

Hokulani

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	B	A	101	1/19/2026	2/15/2026
H	B	I	102	1/12/2026	2/8/2026
H	B	C	103	1/26/2026	2/22/2026
H	B	K	104	2/2/2026	3/1/2026
H	B	D	105	2/2/2026	3/1/2026
H	B	L	106	2/9/2026	3/8/2026
H	B	M	108	3/30/2026	4/26/2026
H	B	E	109	3/23/2026	4/19/2026
H	B	O	110	3/30/2026	4/26/2026
H	B	G	111	3/30/2026	4/26/2026
H	B	P	112	4/6/2026	5/3/2026
H	B	H	113	4/6/2026	5/3/2026
H	A2	P	114	4/27/2026	5/24/2026
H	A2	P	116	4/27/2026	5/24/2026
H	A1	W	140	8/31/2026	9/27/2026
H	A1	W	142	8/31/2026	9/27/2026
H	C	E	144	10/26/2026	11/22/2026
H	C	J	145	10/26/2026	11/22/2026
H	C	D	146	10/19/2026	11/15/2026
H	C	I	147	10/12/2026	11/15/2026
H	C	C	148	9/21/2026	10/18/2026
H	C	G	149	9/14/2026	10/11/2026
H	C	A	150	9/7/2026	10/11/2026
H	C	F	151	9/14/2026	10/18/2026
H	B	A	201	1/19/2026	2/15/2026
H	B	I	202	1/12/2026	2/8/2026
H	B	C	203	1/26/2026	2/22/2026
H	B	K	204	2/2/2026	3/1/2026
H	B	D	205	2/2/2026	3/1/2026
H	B	L	206	2/9/2026	3/8/2026
H	B	M	208	3/30/2026	4/26/2026
H	B	E	209	3/23/2026	4/19/2026
H	B	O	210	3/30/2026	4/26/2026
H	B	G	211	3/30/2026	4/26/2026
H	B	P	212	4/6/2026	5/3/2026
H	B	H	213	4/6/2026	5/3/2026
H	A2	H	214	4/20/2026	5/17/2026
H	A2	L	215	5/4/2026	6/7/2026
H	A2	G	216	4/20/2026	5/17/2026

HOKULANI SCHEDULE

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	A2	E	218	4/20/2026	5/17/2026
H	A2	K	219	5/4/2026	6/7/2026
H	A2	D	220	6/1/2026	7/5/2026
H	A2	C	222	5/25/2026	6/28/2026
H	A2	I	223	5/18/2026	6/14/2026
H	A2	A	224	5/18/2026	6/14/2026
H	A1	S	225	6/1/2026	6/28/2026
H	A1	Q	229	6/29/2026	8/2/2026
H	A1	I	230	7/20/2026	8/16/2026
H	A1	H	232	7/20/2026	8/16/2026
H	A1	M	233	7/13/2026	8/9/2026
H	A1	F	234	7/27/2026	8/23/2026
H	A1	E	236	8/24/2026	9/20/2026
H	A1	L	237	8/10/2026	9/6/2026
H	A1	D	238	8/17/2026	9/13/2026
H	A1	B	240	8/24/2026	9/20/2026
H	A1	J	241	8/17/2026	9/13/2026
H	A1	A	242	7/27/2026	8/23/2026
H	C	E	244	10/26/2026	11/22/2026
H	C	J	245	10/26/2026	11/22/2026
H	C	D	246	10/19/2026	11/15/2026
H	C	I	247	10/12/2026	11/15/2026
H	C	C	248	9/21/2026	10/18/2026
H	C	G	249	9/14/2026	10/11/2026
H	C	A	250	9/7/2026	10/11/2026
H	C	F	251	9/14/2026	10/18/2026
H	B	A	301	1/19/2026	2/15/2026
H	B	I	302	1/12/2026	2/8/2026
H	B	C	303	1/26/2026	2/22/2026
H	B	K	304	2/2/2026	3/1/2026
H	B	D	305	2/2/2026	3/1/2026
H	B	L	306	2/9/2026	3/8/2026
H	B	M	308	3/30/2026	4/26/2026
H	B	E	309	3/23/2026	4/19/2026
H	B	O	310	3/30/2026	4/26/2026
H	B	G	311	3/30/2026	4/26/2026
H	B	P	312	4/6/2026	5/3/2026
H	B	H	313	4/6/2026	5/3/2026
H	A2	H	314	4/20/2026	5/17/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	A2	L	315	5/4/2026	6/7/2026
H	A2	G	316	4/20/2026	5/17/2026
H	A2	E	318	4/20/2026	5/17/2026
H	A2	K	319	5/4/2026	6/7/2026
H	A2	D	320	6/1/2026	7/5/2026
H	A2	C	322	5/25/2026	6/28/2026
H	A2	I	323	5/18/2026	6/14/2026
H	A2	A	324	5/18/2026	6/14/2026
H	A1	S	325	6/1/2026	6/28/2026
H	A1	P	326	6/8/2026	7/5/2026
H	A1	N	328	6/22/2026	7/19/2026
H	A1	Q	329	6/29/2026	8/2/2026
H	A1	I	330	7/20/2026	8/16/2026
H	A1	H	332	7/20/2026	8/16/2026
H	A1	M	333	7/13/2026	8/9/2026
H	A1	F	334	7/27/2026	8/23/2026
H	A1	E	336	8/24/2026	9/20/2026
H	A1	L	337	8/10/2026	9/6/2026
H	A1	D	338	8/17/2026	9/13/2026
H	A1	B	340	8/24/2026	9/20/2026
H	A1	J	341	8/17/2026	9/13/2026
H	A1	A	342	7/27/2026	8/23/2026
H	C	E	344	10/26/2026	11/22/2026
H	C	J	345	10/26/2026	11/22/2026
H	C	D	346	10/19/2026	11/15/2026
H	C	I	347	10/12/2026	11/15/2026
H	C	C	348	9/21/2026	10/18/2026
H	C	G	349	9/14/2026	10/11/2026
H	C	A	350	9/7/2026	10/11/2026
H	C	F	351	9/14/2026	10/18/2026
H	B	B	401	2/16/2026	3/22/2026
H	B	J	402	2/23/2026	3/29/2026
H	B	B	403	2/16/2026	3/22/2026
H	B	J	404	2/23/2026	3/29/2026
H	B	B	405	2/16/2026	3/22/2026
H	B	J	406	2/23/2026	3/29/2026
H	B	M	408	3/30/2026	4/26/2026
H	B	F	409	3/2/2026	4/5/2026
H	B	N	410	3/16/2026	4/19/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	B	F	411	3/2/2026	4/5/2026
H	B	P	412	4/6/2026	5/3/2026
H	B	H	413	4/6/2026	5/3/2026
H	A2	H	414	4/20/2026	5/17/2026
H	A2	L	415	5/4/2026	6/7/2026
H	A2	G	416	4/20/2026	5/17/2026
H	A2	E	418	4/20/2026	5/17/2026
H	A2	K	419	5/4/2026	6/7/2026
H	A2	D	420	6/1/2026	7/5/2026
H	A2	C	422	5/25/2026	6/28/2026
H	A2	I	423	5/18/2026	6/14/2026
H	A2	A	424	5/18/2026	6/14/2026
H	A1	S	425	6/1/2026	6/28/2026
H	A1	P	426	6/8/2026	7/5/2026
H	A1	N	428	6/22/2026	7/19/2026
H	A1	Q	429	6/29/2026	8/2/2026
H	A1	I	430	7/20/2026	8/16/2026
H	A1	H	432	7/20/2026	8/16/2026
H	A1	M	433	7/13/2026	8/9/2026
H	A1	F	434	7/27/2026	8/23/2026
H	A1	E	436	8/24/2026	9/20/2026
H	A1	L	437	8/10/2026	9/6/2026
H	A1	D	438	8/17/2026	9/13/2026
H	A1	B	440	8/24/2026	9/20/2026
H	A1	J	441	8/17/2026	9/13/2026
H	A1	A	442	7/27/2026	8/23/2026
H	C	E	444	10/26/2026	11/22/2026
H	C	J	445	10/26/2026	11/22/2026
H	C	D	446	10/19/2026	11/15/2026
H	C	I	447	10/12/2026	11/15/2026
H	C	C	448	9/21/2026	10/18/2026
H	C	G	449	9/14/2026	10/11/2026
H	C	A	450	9/7/2026	10/11/2026
H	C	F	451	9/14/2026	10/18/2026
H	B	J	501	2/23/2026	3/29/2026
H	B	B	503	2/16/2026	3/22/2026
H	B	J	504	2/23/2026	3/29/2026
H	B	J	506	2/23/2026	3/29/2026
H	B	N	508	3/16/2026	4/19/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	B	F	509	3/2/2026	4/5/2026
H	B	N	510	3/16/2026	4/19/2026
H	B	F	511	3/2/2026	4/5/2026
H	B	N	512	3/16/2026	4/19/2026
H	B	F	513	3/2/2026	4/5/2026
H	A2	H	514	4/20/2026	5/17/2026
H	A2	L	515	5/4/2026	6/7/2026
H	A2	G	516	4/20/2026	5/17/2026
H	A2	E	518	4/20/2026	5/17/2026
H	A2	K	519	5/4/2026	6/7/2026
H	A2	D	520	6/1/2026	7/5/2026
H	A2	C	522	5/25/2026	6/28/2026
H	A2	I	523	5/18/2026	6/14/2026
H	A2	A	524	5/18/2026	6/14/2026
H	A1	S	525	6/1/2026	6/28/2026
H	A1	P	526	6/8/2026	7/5/2026
H	A1	N	528	6/22/2026	7/19/2026
H	A1	Q	529	6/29/2026	8/2/2026
H	A1	I	530	7/20/2026	8/16/2026
H	A1	H	532	7/20/2026	8/16/2026
H	A1	M	533	7/13/2026	8/9/2026
H	A1	F	534	7/27/2026	8/23/2026
H	A1	E	536	8/24/2026	9/20/2026
H	A1	L	537	8/10/2026	9/6/2026
H	A1	D	538	8/17/2026	9/13/2026
H	A1	B	540	8/24/2026	9/20/2026
H	A1	J	541	8/17/2026	9/13/2026
H	A1	A	542	7/27/2026	8/23/2026
H	C	B	544	9/28/2026	11/1/2026
H	C	H	545	10/5/2026	11/15/2026
H	C	B	546	9/28/2026	11/1/2026
H	C	H	547	10/5/2026	11/15/2026
H	C	B	548	9/28/2026	11/1/2026
H	C	H	549	10/5/2026	11/15/2026
H	B	B	550	2/16/2026	3/22/2026
H	C	B	550	9/28/2026	11/1/2026
H	C	H	551	10/5/2026	11/15/2026
H	B	B	601	2/16/2026	3/22/2026
H	B	B	603	2/16/2026	3/22/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	B	J	604	2/23/2026	3/29/2026
H	B	J	606	2/23/2026	3/29/2026
H	B	N	608	3/16/2026	4/19/2026
H	B	F	609	3/2/2026	4/5/2026
H	B	N	610	3/16/2026	4/19/2026
H	B	F	611	3/2/2026	4/5/2026
H	B	N	612	3/16/2026	4/19/2026
H	B	F	613	3/2/2026	4/5/2026
H	A2	F	614	4/13/2026	5/10/2026
H	A2	L	615	5/4/2026	6/7/2026
H	A2	F	616	4/13/2026	5/10/2026
H	A2	F	618	4/13/2026	5/10/2026
H	A2	K	619	5/4/2026	6/7/2026
H	A2	D	620	6/1/2026	7/5/2026
H	A2	C	622	5/25/2026	6/28/2026
H	A2	I	623	5/18/2026	6/14/2026
H	A2	A	624	5/18/2026	6/14/2026
H	A1	R	625	6/8/2026	7/19/2026
H	A1	P	626	6/8/2026	7/5/2026
H	A1	N	628	6/22/2026	7/19/2026
H	A1	R	629	6/8/2026	7/19/2026
H	A1	I	630	7/20/2026	8/16/2026
H	A1	H	632	7/20/2026	8/16/2026
H	A1	M	633	7/13/2026	8/9/2026
H	A1	G	634	6/29/2026	8/2/2026
H	A1	C	636	8/3/2026	8/30/2026
H	A1	L	637	8/10/2026	9/6/2026
H	A1	C	638	8/3/2026	8/30/2026
H	A1	C	640	8/3/2026	8/30/2026
H	A1	K	641	7/6/2026	8/2/2026
H	A1	A	642	7/27/2026	8/23/2026
H	C	B	644	9/28/2026	11/1/2026
H	C	H	645	10/5/2026	11/15/2026
H	C	B	646	9/28/2026	11/1/2026
H	C	H	647	10/5/2026	11/15/2026
H	C	B	648	9/28/2026	11/1/2026
H	C	H	649	10/5/2026	11/15/2026
H	B	B	650	2/16/2026	3/22/2026
H	C	B	650	9/28/2026	11/1/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	B	N	708	3/16/2026	4/19/2026
H	B	F	709	3/2/2026	4/5/2026
H	B	N	710	3/16/2026	4/19/2026
H	B	F	711	3/2/2026	4/5/2026
H	B	N	712	3/16/2026	4/19/2026
H	B	F	713	3/2/2026	4/5/2026
H	A2	F	714	4/13/2026	5/10/2026
H	A2	J	715	4/13/2026	5/10/2026
H	A2	F	716	4/13/2026	5/10/2026
H	A2	F	718	4/13/2026	5/10/2026
H	A2	K	719	5/4/2026	6/7/2026
H	A2	B	720	5/11/2026	6/14/2026
H	A2	B	722	5/11/2026	6/14/2026
H	A2	I	723	5/18/2026	6/14/2026
H	A2	B	724	5/11/2026	6/14/2026
H	A1	R	725	6/8/2026	7/19/2026
H	A1	P	726	6/8/2026	7/5/2026
H	A1	N	728	6/22/2026	7/19/2026
H	A1	R	729	6/8/2026	7/19/2026
H	A1	G	730	6/29/2026	8/2/2026
H	A1	G	732	6/29/2026	8/2/2026
H	A1	M	733	7/13/2026	8/9/2026
H	A1	G	734	6/29/2026	8/2/2026
H	A1	C	736	8/3/2026	8/30/2026
H	A1	L	737	8/10/2026	9/6/2026
H	A1	C	738	8/3/2026	8/30/2026
H	A1	C	740	8/3/2026	8/30/2026
H	A1	K	741	7/6/2026	8/2/2026
H	A1	A	742	7/27/2026	8/23/2026
H	C	B	744	9/28/2026	11/1/2026
H	C	H	745	10/5/2026	11/15/2026
H	C	B	746	9/28/2026	11/1/2026
H	C	H	747	10/5/2026	11/15/2026
H	C	B	748	9/28/2026	11/1/2026
H	C	H	749	10/5/2026	11/15/2026
H	C	H	750	10/5/2026	11/15/2026
H	A2	F	814	4/13/2026	5/10/2026
H	A2	J	815	4/13/2026	5/10/2026
H	A2	F	816	4/13/2026	5/10/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	A2	F	818	4/13/2026	5/10/2026
H	A2	K	819	5/4/2026	6/7/2026
H	A2	B	820	5/11/2026	6/14/2026
H	A2	B	822	5/11/2026	6/14/2026
H	A2	I	823	5/18/2026	6/14/2026
H	A2	B	824	5/11/2026	6/14/2026
H	A1	R	825	6/8/2026	7/19/2026
H	A1	O	826	6/8/2026	7/5/2026
H	A1	O	828	6/8/2026	7/5/2026
H	A1	R	829	6/8/2026	7/19/2026
H	A1	G	830	6/29/2026	8/2/2026
H	A1	G	832	6/29/2026	8/2/2026
H	A1	M	833	7/13/2026	8/9/2026
H	A1	G	834	6/29/2026	8/2/2026
H	A1	C	836	8/3/2026	8/30/2026
H	A1	L	837	8/10/2026	9/6/2026
H	A1	C	838	8/3/2026	8/30/2026
H	A1	C	840	8/3/2026	8/30/2026
H	A1	K	841	7/6/2026	8/2/2026
H	A1	A	842	7/27/2026	8/23/2026
H	A2	K	919	5/4/2026	6/7/2026
H	A2	K	922	5/4/2026	6/7/2026
H	A2	B	922	5/11/2026	6/14/2026
H	A2	I	923	5/18/2026	6/14/2026
H	A2	B	924	5/11/2026	6/14/2026
H	A1	R	925	6/8/2026	7/19/2026
H	A1	O	926	6/8/2026	7/5/2026
H	A1	O	928	6/8/2026	7/5/2026
H	A1	R	929	6/8/2026	7/19/2026
H	A1	G	930	6/29/2026	8/2/2026
H	A1	G	932	6/29/2026	8/2/2026
H	A1	M	933	7/13/2026	8/9/2026
H	A1	G	934	6/29/2026	8/2/2026
H	A1	L	934	8/10/2026	9/6/2026
H	A1	L	937	8/10/2026	9/6/2026
H	A2	J	1019	4/13/2026	5/10/2026
H	A2	B	1022	5/11/2026	6/14/2026
H	A2	B	1024	5/11/2026	6/14/2026
H	A1	R	1025	6/8/2026	7/19/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	A1	O	1026	6/8/2026	7/5/2026
H	A1	O	1028	6/8/2026	7/5/2026
H	A1	R	1029	6/8/2026	7/19/2026
H	A1	G	1030	6/29/2026	8/2/2026
H	A1	G	1032	6/29/2026	8/2/2026
H	A1	G	1034	6/29/2026	8/2/2026
H	A1	K	1037	7/6/2026	8/2/2026
H	A2	N	G-141	5/11/2026	6/7/2026
H	A2	N	G-145	5/11/2026	6/7/2026
H	A2	N	G-149	5/11/2026	6/7/2026
H	A2	N	G-151	5/11/2026	6/7/2026
H	A2	P	G-155	4/27/2026	5/24/2026
H	A2	P	G-156	4/27/2026	5/24/2026
H	A2	N	G-164	5/11/2026	6/7/2026
H	C	G	P-03	9/14/2026	10/11/2026
H	A1	V	P-10	8/31/2026	9/27/2026
H	Parking	X	P-14	11/2/2026	11/22/2026
H	A1	V	P-18	8/31/2026	9/27/2026
H	A2	O	P-29	4/27/2026	5/24/2026
H	A2	M	P-30	4/27/2026	5/24/2026
H	A2	O	P-35	4/27/2026	5/24/2026
H	A2	M	P-42	4/27/2026	5/24/2026
H	A2	O	P-42	4/27/2026	5/24/2026
H	A2	M	P-43	4/27/2026	5/24/2026
H	A2	O	P-43	4/27/2026	5/24/2026
H	B	E	P-48	3/23/2026	4/19/2026
H	B	E	P-49	3/23/2026	4/19/2026
H	A1	U	RM-06	8/31/2026	9/27/2026
H	A1	U	RM-103	8/31/2026	9/27/2026
H	A1	U	RM-105	8/31/2026	9/27/2026
H	A1	U	RM-107	8/31/2026	9/27/2026
H	A1	U	RM-108	8/31/2026	9/27/2026
H	A1	U	RM-109	8/31/2026	9/27/2026
H	A1	U	RM-110	8/31/2026	9/27/2026
H	A1	U	RM-112	8/31/2026	9/27/2026
H	A1	U	RM-113	8/31/2026	9/27/2026
H	A1	U	RM-114	8/31/2026	9/27/2026
H	A1	T	RM-115	9/7/2026	10/4/2026
H	A1	T	RM-120	9/7/2026	10/4/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start Date (Monday)	Projected Handover Date
H	A1	T	RM-121	9/7/2026	10/4/2026
H	A1	U	RM-124	8/31/2026	9/27/2026
H	A1	T	RM-124	9/7/2026	10/4/2026
H	A1	W	RM-124.1	8/31/2026	9/27/2026
H	A1	T	RM-132	9/7/2026	10/4/2026
H	A1	T	RM-133	9/7/2026	10/4/2026
H	A2	N	RM-146	5/11/2026	6/7/2026

Attachment B

Unit Construction Schedule

Konea

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	C	A	101	3/30/2026	4/26/2026
K	C	P	102	3/23/2026	4/19/2026
K	C	B	103	3/16/2026	4/12/2026
K	C	N	104	3/9/2026	4/5/2026
K	C	D	105	3/9/2026	4/5/2026
K	C	L	106	3/2/2026	3/29/2026
K	C	F	107	3/2/2026	3/29/2026
K	C	J	108	2/23/2026	3/22/2026
K	C	H	109	2/23/2026	3/22/2026
K	C	I	110	2/16/2026	3/15/2026
K	A2	A	112	6/15/2026	7/12/2026
K	A2	C	113	6/8/2026	7/5/2026
K	A1	H	136	8/10/2026	9/6/2026
K	A1	E	138	8/3/2026	8/30/2026
K	A1	C	139	8/3/2026	8/30/2026
K	A1	B	140	7/27/2026	8/23/2026
K	B	J	142	11/16/2026	12/20/2026
K	B	G	143	11/9/2026	12/13/2026
K	B	L	144	11/9/2026	12/13/2026
K	B	E	145	11/2/2026	12/6/2026
K	B	M	146	11/2/2026	12/6/2026
K	B	O	148	10/19/2026	11/15/2026
K	B	C	149	11/2/2026	12/6/2026
K	B	Q	150	10/26/2026	11/22/2026
K	B	B	151	10/19/2026	11/15/2026
K	C	A	201	3/30/2026	4/26/2026
K	C	P	202	3/23/2026	4/19/2026
K	C	B	203	3/16/2026	4/12/2026
K	C	N	204	3/9/2026	4/5/2026
K	C	D	205	3/9/2026	4/5/2026
K	C	L	206	3/2/2026	3/29/2026
K	C	F	207	3/2/2026	3/29/2026
K	C	J	208	2/23/2026	3/22/2026
K	C	H	209	2/23/2026	3/22/2026
K	C	I	210	2/16/2026	3/15/2026
K	A2	A	212	6/15/2026	7/12/2026
K	A2	C	213	6/8/2026	7/5/2026
K	A2	E	214	6/8/2026	7/5/2026
K	A2	F	215	5/11/2026	6/7/2026
K	A2	G	216	6/1/2026	6/28/2026

KONEA SCHEDULE

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	H	218	5/25/2026	6/21/2026
K	A2	J	220	5/18/2026	6/14/2026
K	A2	F	221	5/11/2026	6/7/2026
K	A2	K	222	5/11/2026	6/7/2026
K	A2	L	224	5/4/2026	5/31/2026
K	A2	N	225	7/6/2026	8/2/2026
K	A1	M	229	8/31/2026	9/27/2026
K	A1	L	230	8/24/2026	9/20/2026
K	A1	F	231	8/10/2026	9/6/2026
K	A1	L	232	8/24/2026	9/20/2026
K	A1	I	234	8/17/2026	9/13/2026
K	A1	H	236	8/10/2026	9/6/2026
K	A1	F	237	8/10/2026	9/6/2026
K	A1	E	238	8/3/2026	8/30/2026
K	A1	C	239	8/3/2026	8/30/2026
K	A1	B	240	7/27/2026	8/23/2026
K	B	J	242	11/16/2026	12/20/2026
K	B	G	243	11/9/2026	12/13/2026
K	B	L	244	11/9/2026	12/13/2026
K	B	E	245	11/2/2026	12/6/2026
K	B	M	246	11/2/2026	12/6/2026
K	B	O	248	10/19/2026	11/15/2026
K	B	C	249	11/2/2026	12/6/2026
K	B	Q	250	10/26/2026	11/22/2026
K	B	B	251	10/19/2026	11/15/2026
K	C	A	301	3/30/2026	4/26/2026
K	C	P	302	3/23/2026	4/19/2026
K	C	B	303	3/16/2026	4/12/2026
K	C	N	304	3/9/2026	4/5/2026
K	C	D	305	3/9/2026	4/5/2026
K	C	L	306	3/2/2026	3/29/2026
K	C	F	307	3/2/2026	3/29/2026
K	C	J	308	2/23/2026	3/22/2026
K	C	H	309	2/23/2026	3/22/2026
K	C	I	310	2/16/2026	3/15/2026
K	A2	A	312	6/15/2026	7/12/2026
K	A2	C	313	6/8/2026	7/5/2026
K	A2	E	314	6/8/2026	7/5/2026
K	A2	F	315	5/11/2026	6/7/2026
K	A2	G	316	6/1/2026	6/28/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	H	318	5/25/2026	6/21/2026
K	A2	J	320	5/18/2026	6/14/2026
K	A2	F	321	5/11/2026	6/7/2026
K	A2	K	322	5/11/2026	6/7/2026
K	A2	L	324	5/4/2026	5/31/2026
K	A2	N	325	6/1/2026	6/28/2026
K	A2	P	326	5/4/2026	5/31/2026
K	A1	M	329	8/31/2026	9/27/2026
K	A1	L	330	8/24/2026	9/20/2026
K	A1	F	331	8/10/2026	9/6/2026
K	A1	L	332	8/24/2026	9/20/2026
K	A1	I	334	8/17/2026	9/13/2026
K	A1	H	336	8/10/2026	9/6/2026
K	A1	F	337	8/10/2026	9/6/2026
K	A1	E	338	8/3/2026	8/30/2026
K	A1	C	339	8/3/2026	8/30/2026
K	A1	B	340	7/27/2026	8/23/2026
K	B	J	342	11/16/2026	12/20/2026
K	B	G	343	11/9/2026	12/13/2026
K	B	L	344	11/9/2026	12/13/2026
K	B	E	345	11/2/2026	12/6/2026
K	B	M	346	11/2/2026	12/6/2026
K	B	O	348	10/19/2026	11/15/2026
K	B	C	349	11/2/2026	12/6/2026
K	B	Q	350	10/26/2026	11/22/2026
K	B	B	351	10/19/2026	11/15/2026
K	C	A	401	3/30/2026	4/26/2026
K	C	P	402	3/23/2026	4/19/2026
K	C	B	403	3/16/2026	4/12/2026
K	C	N	404	3/9/2026	4/5/2026
K	C	D	405	3/9/2026	4/5/2026
K	C	L	406	3/2/2026	3/29/2026
K	C	F	407	3/2/2026	3/29/2026
K	C	J	408	2/23/2026	3/22/2026
K	C	H	409	2/23/2026	3/22/2026
K	C	I	410	2/16/2026	3/15/2026
K	A2	A	412	6/15/2026	7/12/2026
K	A2	C	413	6/8/2026	7/5/2026
K	A2	E	414	6/8/2026	7/5/2026
K	A2	F	415	5/11/2026	6/7/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	G	416	6/1/2026	6/28/2026
K	A2	H	418	5/25/2026	6/21/2026
K	A2	J	420	5/18/2026	6/14/2026
K	A2	F	421	5/11/2026	6/7/2026
K	A2	K	422	5/11/2026	6/7/2026
K	A2	L	424	5/4/2026	5/31/2026
K	A2	N	425	6/1/2026	6/28/2026
K	A2	P	426	5/4/2026	5/31/2026
K	A1	M	429	8/31/2026	9/27/2026
K	A1	L	430	8/24/2026	9/20/2026
K	A1	F	431	8/10/2026	9/6/2026
K	A1	L	432	8/24/2026	9/20/2026
K	A1	I	434	8/17/2026	9/13/2026
K	A1	H	436	8/10/2026	9/6/2026
K	A1	F	437	8/10/2026	9/6/2026
K	A1	E	438	8/3/2026	8/30/2026
K	A1	C	439	8/3/2026	8/30/2026
K	A1	B	440	7/27/2026	8/23/2026
K	B	K	442	10/5/2026	11/1/2026
K	B	H	443	10/12/2026	11/8/2026
K	B	K	444	10/5/2026	11/1/2026
K	B	F	445	9/28/2026	10/25/2026
K	B	N	446	9/28/2026	10/25/2026
K	B	O	448	10/19/2026	11/15/2026
K	B	D	449	9/14/2026	10/11/2026
K	B	P	450	9/21/2026	10/18/2026
K	B	A	451	10/12/2026	11/8/2026
K	C	C	501	2/9/2026	3/8/2026
K	C	O	502	2/16/2026	3/15/2026
K	C	C	503	2/9/2026	3/8/2026
K	C	M	504	1/26/2026	2/22/2026
K	C	E	505	2/2/2026	3/1/2026
K	C	M	506	1/26/2026	2/22/2026
K	C	G	507	1/26/2026	2/22/2026
K	C	K	508	1/19/2026	2/15/2026
K	C	G	509	1/26/2026	2/22/2026
K	C	K	510	1/19/2026	2/15/2026
K	A2	A	512	6/15/2026	7/12/2026
K	A2	C	513	6/8/2026	7/5/2026
K	A2	E	514	6/8/2026	7/5/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	F	515	5/11/2026	6/7/2026
K	A2	G	516	6/1/2026	6/28/2026
K	A2	H	518	5/25/2026	6/21/2026
K	A2	J	520	5/18/2026	6/14/2026
K	A2	F	521	5/11/2026	6/7/2026
K	A2	K	522	5/11/2026	6/7/2026
K	A2	L	524	5/4/2026	5/31/2026
K	A2	N	525	6/1/2026	6/28/2026
K	A2	P	526	5/4/2026	5/31/2026
K	A1	M	529	8/31/2026	9/27/2026
K	A1	L	530	8/24/2026	9/20/2026
K	A1	F	531	8/10/2026	9/6/2026
K	A1	L	532	8/24/2026	9/20/2026
K	A1	I	534	8/17/2026	9/13/2026
K	A1	H	536	8/10/2026	9/6/2026
K	A1	F	537	8/10/2026	9/6/2026
K	A1	E	538	8/3/2026	8/30/2026
K	A1	C	539	8/3/2026	8/30/2026
K	A1	B	540	7/27/2026	8/23/2026
K	B	K	542	10/5/2026	11/1/2026
K	B	H	543	10/12/2026	11/8/2026
K	B	K	544	10/5/2026	11/1/2026
K	B	F	545	9/28/2026	10/25/2026
K	B	N	546	9/28/2026	10/25/2026
K	B	P	548	9/21/2026	10/18/2026
K	B	D	549	9/14/2026	10/11/2026
K	B	P	550	9/21/2026	10/18/2026
K	B	A	551	10/12/2026	11/8/2026
K	C	C	601	2/9/2026	3/8/2026
K	C	O	601	2/16/2026	3/15/2026
K	C	C	603	2/9/2026	3/8/2026
K	C	M	604	1/26/2026	2/22/2026
K	C	E	605	2/2/2026	3/1/2026
K	C	M	606	1/26/2026	2/22/2026
K	C	G	607	1/26/2026	2/22/2026
K	C	K	608	1/19/2026	2/15/2026
K	C	G	609	1/26/2026	2/22/2026
K	C	K	610	1/19/2026	2/15/2026
K	A2	B	612	4/27/2026	5/24/2026
K	A2	D	613	4/20/2026	5/17/2026
K	A2	B	614	4/27/2026	5/24/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	F	615	5/11/2026	6/7/2026
K	A2	B	616	4/27/2026	5/24/2026
K	A2	H	618	5/25/2026	6/21/2026
K	A2	J	620	5/18/2026	6/14/2026
K	A2	F	621	5/11/2026	6/7/2026
K	A2	K	622	5/11/2026	6/7/2026
K	A2	L	624	5/4/2026	5/31/2026
K	A2	O	625	4/6/2026	5/3/2026
K	A2	P	626	5/4/2026	5/31/2026
K	A1	N	629	7/6/2026	8/2/2026
K	A1	L	630	8/24/2026	9/20/2026
K	A1	G	631	6/22/2026	7/19/2026
K	A1	K	632	6/29/2026	7/26/2026
K	A1	J	634	7/20/2026	8/16/2026
K	A1	A	636	7/13/2026	8/9/2026
K	A1	G	637	6/22/2026	7/19/2026
K	A1	A	638	7/13/2026	8/9/2026
K	A1	D	639	7/20/2026	8/16/2026
K	A1	A	640	7/13/2026	8/9/2026
K	B	K	642	10/5/2026	11/1/2026
K	B	H	643	10/12/2026	11/8/2026
K	B	K	644	10/5/2026	11/1/2026
K	B	F	645	9/28/2026	10/25/2026
K	B	N	646	9/28/2026	10/25/2026
K	B	P	648	9/21/2026	10/18/2026
K	B	D	649	9/14/2026	10/11/2026
K	B	P	651	9/21/2026	10/18/2026
K	C	C	701	2/9/2026	3/8/2026
K	C	O	701	2/16/2026	3/15/2026
K	C	C	703	2/9/2026	3/8/2026
K	C	M	704	1/26/2026	2/22/2026
K	C	E	705	2/2/2026	3/1/2026
K	C	M	706	1/26/2026	2/22/2026
K	C	G	707	1/26/2026	2/22/2026
K	C	K	708	1/19/2026	2/15/2026
K	C	G	709	1/26/2026	2/22/2026
K	C	K	710	1/19/2026	2/15/2026
K	A2	B	712	4/27/2026	5/24/2026
K	A2	D	713	4/20/2026	5/17/2026
K	A2	B	714	4/27/2026	5/24/2026
K	A2	D	715	4/20/2026	5/17/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A2	B	716	4/27/2026	5/24/2026
K	A2	I	718	4/13/2026	5/10/2026
K	A2	I	720	4/13/2026	5/10/2026
K	A2	D	721	4/20/2026	5/17/2026
K	A2	I	722	4/13/2026	5/10/2026
K	A2	M	724	4/6/2026	5/3/2026
K	A2	O	725	4/6/2026	5/3/2026
K	A2	Q	726	3/30/2026	4/26/2026
K	A1	N	729	7/6/2026	8/2/2026
K	A1	K	730	6/29/2026	7/26/2026
K	A1	G	731	6/22/2026	7/19/2026
K	A1	K	732	6/29/2026	7/26/2026
K	A1	J	734	7/20/2026	8/16/2026
K	A1	A	736	7/13/2026	8/9/2026
K	A1	G	737	6/22/2026	7/19/2026
K	A1	A	738	7/13/2026	8/9/2026
K	A1	D	739	7/20/2026	8/16/2026
K	A1	A	740	7/13/2026	8/9/2026
K	B	K	742	10/5/2026	11/1/2026
K	B	H	743	10/12/2026	11/8/2026
K	B	K	744	10/5/2026	11/1/2026
K	B	F	745	9/28/2026	10/25/2026
K	B	N	746	9/28/2026	10/25/2026
K	B	P	748	9/21/2026	10/18/2026
K	B	D	749	9/14/2026	10/11/2026
K	B	P	751	9/21/2026	10/18/2026
K	A2	B	812	4/27/2026	5/24/2026
K	A2	D	813	4/20/2026	5/17/2026
K	A2	B	814	4/27/2026	5/24/2026
K	A2	D	815	4/20/2026	5/17/2026
K	A2	B	816	4/27/2026	5/24/2026
K	A2	I	818	4/13/2026	5/10/2026
K	A2	I	820	4/13/2026	5/10/2026
K	A2	D	821	4/20/2026	5/17/2026
K	A2	I	822	4/13/2026	5/10/2026
K	A2	M	824	4/6/2026	5/3/2026
K	A2	O	825	4/6/2026	5/3/2026
K	A2	Q	826	3/30/2026	4/26/2026
K	A1	N	829	7/6/2026	8/2/2026
K	A1	K	830	6/29/2026	7/26/2026
K	A1	G	831	6/22/2026	7/19/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	A1	K	832	6/29/2026	7/26/2026
K	A1	J	834	7/20/2026	8/16/2026
K	A1	A	836	7/13/2026	8/9/2026
K	A1	G	837	6/22/2026	7/19/2026
K	A1	A	838	7/13/2026	8/9/2026
K	A1	D	839	7/20/2026	8/16/2026
K	A1	A	840	7/13/2026	8/9/2026
K	A2	D	919	4/20/2026	5/17/2026
K	A2	I	920	4/13/2026	5/10/2026
K	A2	D	921	4/20/2026	5/17/2026
K	A2	I	922	4/13/2026	5/10/2026
K	A2	M	924	4/6/2026	5/3/2026
K	A2	O	925	4/6/2026	5/3/2026
K	A2	Q	926	3/30/2026	4/26/2026
K	A1	N	929	7/6/2026	8/2/2026
K	A1	K	930	6/29/2026	7/26/2026
K	A1	G	931	6/22/2026	7/19/2026
K	A1	K	932	6/29/2026	7/26/2026
K	A1	G	933	6/22/2026	7/19/2026
K	A2	D	1019	4/20/2026	5/17/2026
K	A2	I	1020	4/13/2026	5/10/2026
K	A2	I	1022	4/13/2026	5/10/2026
K	A2	M	1024	4/6/2026	5/3/2026
K	A2	O	1025	4/6/2026	5/3/2026
K	A2	D	1025	4/20/2026	5/17/2026
K	A2	Q	1026	3/30/2026	4/26/2026
K	A1	G	1029	6/22/2026	7/19/2026
K	A1	N	1029	7/6/2026	8/2/2026
K	A1	K	1030	6/29/2026	7/26/2026
K	A1	K	1032	6/29/2026	7/26/2026
K	A1	G	1033	6/22/2026	7/19/2026
K	A1	O	G-09	8/31/2026	9/27/2026
K	A1	O	G-18	8/31/2026	9/27/2026
K	A1	O	G-19	8/31/2026	9/27/2026
K	A1	O	G-21	8/31/2026	9/27/2026
K	A1	O	G-22	8/31/2026	9/27/2026
K	A1	O	G-24	8/31/2026	9/27/2026
K	A2	R	G-28 (Fitness)	6/15/2026	7/12/2026
K	A1	P	P-06	9/7/2026	10/4/2026
K	A1	P	P-07	9/7/2026	10/4/2026
K	B	I	P-10.1	11/16/2026	12/20/2026

Updated: 8/20/2025

Tower Designation	Building Section (Wing)	ACCU Sequence Letter	Unit Number	Projected Start (Monday)	Projected Handover Date
K	B	I	P-11	11/16/2026	12/20/2026
K	A1	P	P-13	9/7/2026	10/4/2026
K	A1	P	P-14	9/7/2026	10/4/2026
K	A1	P	P-15	9/7/2026	10/4/2026
K	B	I	P-19	11/16/2026	12/20/2026
K	A2	G	P-24	6/1/2026	6/28/2026
K	C	I	P-29	2/16/2026	3/15/2026
K	A1	P	P-32	9/7/2026	10/4/2026
K	B	Q	P-39	10/26/2026	11/22/2026
K	C	A	P-52a	3/30/2026	4/26/2026