



## Building & Paint Project Schedule

June 26, 2024

### I. Weather Delays:

Rain and high winds can delay the schedule for current and upcoming work areas.

### II. Courtyard Lift Movements & Shoring Jacks Installation in Konea Underground Garage:

From 07/16/2024 until 07/18/2024, Kawika's will begin removing shoring jacks from the underground garage and one lift from the courtyard will also be driven out following the current equipment drive route.

### III. Roof:

Prep and painting of the roof will commence on 07/22/24.

---

#### Konea Stack 13

- 06/24/2024 – Pressure Wash.
- 06/24/2024 – Cover Furniture & Remove Light Fixtures.
- 06/24/2024 – Start Date (Prep & Paint).
- 07/15/2024 – End Date (Prep & Paint).
- 07/15/2024 – Final Inspection (Inspect & Release).
- 07/15/2024 – Uncover Furniture and Install Light Fixtures.

#### Konea Stack 09

- 06/24/2024 – Pressure Wash.
- 06/24/2024 – Cover Furniture & Remove Light Fixtures.
- 06/24/2024 – Start Date (Prep & Paint).
- 07/15/2024 – End Date (Prep & Paint).
- 07/15/2024 – Final Inspection (Inspect & Release).
- 07/15/2024 – Uncover Furniture and Install Light Fixtures.
- 07/16/2024 – 07/19/2024 Re-installing and painting trellis.

**Schedule Continues on Next Page**



### **Konea Stack 05**

- 06/26/2024 – Pressure Wash.
- 06/26/2024 – Cover Furniture & Remove Light Fixtures.
- 06/26/2024 – Start Date (Prep & Paint).
- 07/12/2024 – End Date (Prep & Paint).
- 07/12/2024 – Final Inspection (Inspect & Release).
- 07/12/2024 – Uncover Furniture and Install Light Fixtures.

### **Konea Stack 07**

- 07/15/2024 – Pressure Wash.
- 07/15/2024 – Cover Furniture & Remove Light Fixtures.
- 07/15/2024 – Start Date (Prep & Paint).
- 07/31/2024 – End Date (Prep & Paint).
- 07/31/2024 – Final Inspection (Inspect & Release).
- 07/31/2024 – Uncover Furniture and Install Light Fixtures.

**As a friendly reminder this schedule is subject to change.**

**All stacks: Lanai access is strictly prohibited for ALL PERSONS (employees, guests, vendors, owners, etc.) Monday – Friday between 8am – 4pm.**

**Please help us to keep your guests and employees safe by reminding them to be cautious and respectful when they are near construction areas. Also please be aware that the painting contractors will have access to all common areas during the project.**

**Lastly, we kindly ask that your cleaners avoid using cleaning solutions and kicking-up dirt and debris while cleaning lanais (this includes after painting hours and on weekends). Cleaning solutions and airborne debris cause damage to wet paint and prepped areas. Damage may result in repainting and, thus additional costs.**

**Completed Konea Tower Stacks:**

1. Stack 01
2. Stack 02
3. Stack 04
4. Stack 06
5. Stack 08
6. Stack 10
7. Stack 12
8. Stack 14
9. Stack 15
10. Stack 16
11. Stack 18
12. Stack 20
13. Stack 21
14. Stack 22
15. Stack 24
16. Stack 25
17. Stack 26
18. Stack 29
19. Stack 30
20. Stack 31
21. Stack 32
22. Stack 34
23. Stack 36
24. Stack 37
25. Stack 38
26. Stack 39
27. Stack 40
28. Stack 42
29. Stack 43
30. Stack 44
31. Stack 45
32. Stack 46
33. Stack 48
34. Stack 49
35. Stack 50
36. Stack 51

