

Building & Paint Project Schedule

September 12, 2024

I. Weather Delays:

Rain and high winds can delay the schedule for current and upcoming work areas.

II. Roof:

Prep and painting of the roof will commence on 07/25/24 and end in mid-September (weather willing). The painters are finishing the roof this week. Painters access the roof via the roof maintenance entrance. Konea 1019 and 1033 will have ropes tied to one of their lanai posts; these ropes are for the painters to secure themselves to the roof. Please see roof painting phases below.





As a friendly reminder this schedule is subject to change.

Please help us to keep your guests and employees safe by reminding them to be cautious and respectful when they are near construction areas. Also please be aware that the painting contractors will have access to all common areas during the project.

Completed Konea Tower Stacks:

1. Konea Porte Coche
2. Stack 01
3. Stack 02
4. Stack 03
5. Stack 04
6. Stack 05
7. Stack 06
8. Stack 07
9. Stack 08
10. Stack 09
11. Stack 10
12. Stack 12
13. Stack 13
14. Stack 14
15. Stack 15
16. Stack 16
17. Stack 18
18. Stack 20
19. Stack 21
20. Stack 22
21. Stack 24
22. Stack 25
23. Stack 26
24. Stack 29
25. Stack 30
26. Stack 31
27. Stack 32
28. Stack 34

29. Stack 36
30. Stack 37
31. Stack 38
32. Stack 39
33. Stack 40
34. Stack 42
35. Stack 43
36. Stack 44
37. Stack 45
38. Stack 46
39. Stack 48
40. Stack 49
41. Stack 50
42. Stack 51.

