

## Building & Paint Project Schedule

August 28, 2024

**I. Weather Delays:** *We expect the incoming tropical storm to delay the roof painting.*

Rain and high winds can delay the schedule for current and upcoming work areas.

**II. Courtyard and Landscaping Cleanup:**

On Wednesday and Thursday (8/14-8/15), Kawika's team will be clearing rubble and plates from the front stacks 01 and 02. Afterwards, the landscaping team will begin repairs in front of stacks 01 and 02, as well as the Konea courtyard.

**III. Roof:**

Prep and painting of the roof will commence on 07/25/24 and end in mid-September (weather willing). Painters will access the roof via the roof maintenance entrance. Konea 1019 and 1033 will have ropes tied to one of their lanai posts; these ropes are for the painters to secure themselves to the roof. Please see roof painting phases below.





**As a friendly reminder this schedule is subject to change.**

**Please help us to keep your guests and employees safe by reminding them to be cautious and respectful when they are near construction areas. Also please be aware that the painting contractors will have access to all common areas during the project.**

**Completed Konea Tower Stacks:**

- |                      |               |
|----------------------|---------------|
| 1. Konea Porte Coche | 28. Stack 34  |
| 2. Stack 01          | 29. Stack 36  |
| 3. Stack 02          | 30. Stack 37  |
| 4. Stack 03          | 31. Stack 38  |
| 5. Stack 04          | 32. Stack 39  |
| 6. Stack 05          | 33. Stack 40  |
| 7. Stack 06          | 34. Stack 42  |
| 8. Stack 07          | 35. Stack 43  |
| 9. Stack 08          | 36. Stack 44  |
| 10. Stack 09         | 37. Stack 45  |
| 11. Stack 10         | 38. Stack 46  |
| 12. Stack 12         | 39. Stack 48  |
| 13. Stack 13         | 40. Stack 49  |
| 14. Stack 14         | 41. Stack 50  |
| 15. Stack 15         | 42. Stack 51. |
| 16. Stack 16         |               |
| 17. Stack 18         |               |
| 18. Stack 20         |               |
| 19. Stack 21         |               |
| 20. Stack 22         |               |
| 21. Stack 24         |               |
| 22. Stack 25         |               |
| 23. Stack 26         |               |
| 24. Stack 29         |               |
| 25. Stack 30         |               |
| 26. Stack 31         |               |
| 27. Stack 32         |               |

